No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
1	2019	2019 Street Improvement Program	Design	100	This project has been awarded to AECOM. Drawings have been completed and Tender closed on June 18 2019
			Construction	45	The Project has been awarded to E-construction. Mill and overlay complete on 50 ave and 52ave. Underground work underway on birch avenue. Completion date of Oct 15 2019
2	2019	Annual Lane Construction Program	Design	100	This project has been awarded to SE Design. Drawings are complete. Lanes include: Lions Park (50 Ave to Millennium Trail) and 50 Ave (47-45 Street)
			Construction	20	This project has been awarded to Urlacher construction. ATCO Gas completed lowering the gas line on July 24 2019. Construction underway on Lions Park lane and trail. Lane south of 50 <sup>th</sup> avenue to follow.
3	2019	Street Lighting Enhancement Program	Design	50	The proposal for 16 <sup>th</sup> Avenue, 50 Avenue from 41 Street to City Limits and 25 Street from Hospital to Glacier Way have been approved, costs for 54 Avenue came in over budget alternates being considered either 1 <sup>St</sup> Avenue from 25 Street to English Bay Road or 8 <sup>th</sup> Street from 16 Avenue to 18 Avenue to finalize approval.
			Construction	0	ATCO has surveyed in the alignment for 16 <sup>th</sup> Avenue and 50 Avenue, they have eluded to a September start-up. The lights have been installed along 25 Street from the hospital to Glacier Gate
5		Annual Trail/Sidewalk	Design	0	
		Connectivity Program	Construction	0	
6	2019	Traffic Safety Program Fund	Design	50	All proposals have been received, reviewed and approved. Waiting on schedules from ATCO Electric as to when the work will start.

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
			Construction	0	ATCO has surveyed in the alignment on English Bay Road they have eluded to a September start-up.
7	2019	Material Recycling Facility	Design	100	NOVA Mechanical and Construction is awarded this project.
			Construction	80	Construction completion date of September 13 2019 Metal structure is complete. Construction underway on site grading and electrical install. All 20 recycling bins have arrived. The new conveyor system and sort line is currently under construction and will be delivered to site once the building is ready.
8	2019	Building 10 Fire Pump Replacement	Design	15	Project has been awarded to BAR Engineering. Initial project start-up meeting was held on June 25 <sup>th</sup> , 2019.  BAR has stated initial design and review. They have provided a recommendation memo on the pumping status to which is being review internally.
			Construction	0	
9	2019	Grand Centre Memorial Cemetery	Design	100	Project has been awarded to LEEs and Associates.
			Construction	0	Project was tendered and closed on June 7 <sup>th</sup> , 2019. The City received 2 tenders, both came in above budget. Bids are being looked into to see if there is room for savings.  This tender had been cancelled and will be looked into retendering for 2020.
10	2019	Kinosoo Beach Phase 3 and 4 - Boardwalk	Design	0	Awaiting grant funding.
		Area and Amphitheatre	Construction	0	
11	2019	Pressure Reducing Valve Installation Program (Year 1 of 4)	Design	100	Project has been awarded to AECOM, design has been completed and sent to the City for review, project is to be completed in conjunction with the Regional Water Line project as 16 <sup>th</sup>

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
					Street will be opened up for the placement of the Transmission Main.
12	2019	Lakeshore Drive Infrastructure Improvements	Design	5	RFP was posted on APC and closed on June 20 <sup>th</sup> , 2019. The City received 6 proposals, they are currently under review.
					The design has been awarded to Stantec, start-up meeting was had on August 21, 2019.
			Construction	0	
13	2019	Shallow Sewer	Design	0	
		Enhancement Program	Construction	0	
14	2019	SCADA Upgrades	Design/ Construction	50	ERAMOSA was awarded this project. Phase 1- Power Upgrades, 2A Back Up Controls Bldg 4 & 9, 2B Back Up Controls Bldg 3 & 8, 3A SCADA Upgrades Cimplicity to VTSCADA, 3B e.RIS Data Access and 3C Cyber Security. Phase 3A SCADA Upgrades currently running systems to ensure VTSCADA is functioning properly, Phase 1 & 2A Power Upgrades and Back Up Control work hardware on site, met with Smart Electric advise on costs to complete the work, 3B e.RIS training to be provided.
15	2019	Animal Holding Facility	Design	20	JMAA awarded the project for design. Area has been mulched topographical survey and geotechnical to be conducted 1st week of September.
			Construction	0	
1	2018	2018 Street Improvement Program	Design	100	This project has been awarded to AECOM.
			Construction	50	This project has been awarded to E Construction Ltd. Streets Include: 61 Ave west of 47 St; complete 54 Ave from 54 St to Highway 28 53 Ave west of 57A St Highway 28 from 34 Ave to City Limits; complete Construction on 53 Ave started August 17 2018. High water table has been encountered and options to mitigate its affects are being considered. 53 Ave

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
					has been brought up to a gravel standard for the winter. 53 Ave has been removed from this project due to budget restrictions and options are being considered to complete the construction in the future. 54 Ave construction start date of sep 6 2019
					53 Ave has been retendered and closed on July 19 2019 and is currently in review. 53 ave will be cancelled in 2019 and retendered in 2020.
2	2018	2018 Annual Lane Rehabilitation	Design	100	Engineering has been awarded to SE Design.
			Construction	95	This project was awarded to BlueFlame Contracting Ltd. ATCO gas lowering; complete. Paving; complete. CCC to be issued.
3	2018	Cold Lake Regional Airport Taxiway and Apron Enhancements	Design	100	This project has been awarded to CIMA Canada Inc. 2019 additional capital funds approved. Tender closed March 21. Four bids were received.
			Construction	40	This project has been awarded to E-Construction. Construction eastside and provisional west side completed, currently stripping the west side in the existing hangar area. Completion date of September 21 2019.
4	2018	Imperial Park/Energy Centre South Access Enhancements and Parking Lot Improvements	Design	100	Engineering has been awarded to SE Design. Final alignment has been decided and detailed drawings are completed. Project tendered on January 29 2019 and tender closed on February 12 2019.
			Construction	80	Urlacher Construction has been awarded this project. Construction started on May 15 2019. Road construction is completed and parking lot construction is underway. Completion date of September 15 2019
5	2018		Design	100	Engineering has been awarded to SE Design.

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
		Eagle Ridge Estates Storm System Re- Alignment	Construction	95	Contractor has installed all storm pipes under the project and are currently connected on both the North and South end. All work has been completed minus final landscaping, waiting on schedule from contractor.
6	2018	Lakeview Cemetery	Design	100	Project was awarded to LEEs and Associates.
			Construction	0	Project was retendered and closed on June 6 <sup>th</sup> , 2019 at 2:00 PM. The City received one complete Tender, the number came in above budget, but is being reviewed to see if there is any savings to be had.  Project has been awarded to GenMec ACL, pre-construction meeting will be scheduled in the near future.
7	2018	RCMP Building	Design	100 Phase 1 Mechanical Renovation	Design Awarded to JMAA. Phase 1 - mechanical renovation completed. RCMP has now requested for new building rather than a renovation of existing for Phase 2.
			Construction	0	Value Master Builders conditionally awarded the Phase 1-mechanical renovation RCMP security clearance required prior to execution of agreement.
1	2017	2017 Street Improvement Program	Design	100	This project has been awarded to AECOM.
			Construction	98	Construction contract was awarded to Knelsen Sand and Gravel Ltd. Streets include: 1st Avenue (22nd Street – 25th Street) 51st Street (50th Avenue – 54th Ave.) 25th Street (1st Avenue – 3rd Avenue) 16th Avenue (6th Street – 8th Street) Sammut Place All streets have been completed as of July 31 2018. CCC completed. Warranty remains.
2	2017	2017 Annual Commercial Lane	Design	100	Engineering has been awarded to SE Design.

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
			Construction	98	Project was awarded to Blue Flame Contracting. Lanes include: Lane Behind Express Pizza (54th Ave – 53rd Ave) Lane Behind Original Joe's (52nd Ave – 53rd St) – Construction has been completed. CCC issued; warranty remains.
3	2017	2017/2016 Residential	Design	100	Project was awarded to SE Design.
		Lanes	Construction	80	Construction was awarded to Urlacher Construction.  Lakeridge Lanes; completed.  54 Ave lane – completed- issues with sump water and water table in ditchinspection remains  62 Street lane – completed- inspection remains  Emma's Lane – paving and gravel portions completed, clean up/ finishing touches and CCC inspection remain
4	2017	2017 Sidewalk/Trail Connectivity	Design	100	Design was awarded to SE Design. For the 16 <sup>th</sup> Avenue trail connecting 16 <sup>th</sup> Street to existing Millennium Trail.
			Construction	98	Project was awarded to Blue Flame. Finish grading and landscaping completed, CCC issued.
5	2017	49 Street Parking Lane	Design	100	Project was awarded to Stantec.
		Enhancements	Construction	98	Project was cancelled in 2017. Construction was retendered in Feb 2018 and awarded to Urlacher Construction. Construction completed. CCC inspection completed.
6	2017	Highway 28 South Enhancements (Phase 2) 51 Street to 43 Avenue	Design	100	Phase 2 of the Highway expansion was awarded to Stantec, as this is a continuation of the Highway 28 enhancement from 2016.
			Construction	98	Project awarded to Knelsen Sand and Gravel Ltd. All work has been completed under the contract. CCC has been signed.
1	2016	2016 Service Roads	Design	100	Project was awarded to Scheffer Andrew, Project includes:

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
					50th Ave between 56 St and 57A St (East Service Rd) and 34 Ave (East of 50 St)
			Construction	98	Project was awarded to E Construction. E Construction has completed all asphalt under the 2016 Service Roads. CCC completed. E Construction will be in to rectify the deficiencies noted within the CCC inspection after school has closed for the summer.
					E Construction has completed the overlay of 50 <sup>th</sup> Avenue and the area was inspected. FAC to follow.
2	2016	2016 Centre Ave Traffic Signalization	Design Construction	100 98	This project was awarded to Stantec.  Construction was completed by Knelsen Sand and Gravel. CCC has been signed.
3	2016	Hwy 28 Enhancement	Design	100	This project was awarded to Stantec.
		(54 Ave to 52 Ave)	Construction	98	Project was awarded to Knelsen Sand and Gravel. All work has been completed under the contract. CCC has been signed.
4	2016	2016 South Landfill	Design	100	Design was awarded to SE Design.
		Access Road re- Alignment	Construction	98	The project was awarded to PME Inc. The new access road has been completed and CCC has been signed. Warranty remains.
5	2016	2016 Kinosoo Zip- Line	Design	100	Engineering was provided to McElhanney.
			Construction	98	The project was awarded to Nova Mechanical. The Zip Line has been installed and was open July 1 <sup>st</sup> , 2017. FAC walkthrough was completed, deficiencies to be rectified in 2019.
6	2016	2016 Downtown Entry Feature	Design	100	Project was awarded to Stantec. Stantec has supplied conceptual designs which have been presented to council and accepted. Final design has been completed
			Construction	95	Project has been awarded to MPS Group.
					Structure is completed. CCC to be issued. Completion date of Aug 9 2019

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
1	2015	Fischer Storm water Management Pond	Design	90	Design for Fischer Storm pond has been awarded to Scheffer Andrew and the construction administration has been awarded to SE Design. Design has been completed. Waiting on Province to complete the land transfer and registration at Land Titles. Revised Joint Party Agreement prepared for execution. Two of the parties have withdrawn from entering into the revised agreement. Preparing tender documents.
			Construction	0	Project has not been Tendered.
2	2015	City Hall Parking Lot	Design	100	Awarded to SE Design.
			Construction	100	All surface and electrical work has been completed. CCC has been signed. FAC walkthrough has been completed.
3	2015	Meadows Storm Water	Design	100	Awarded to Associated Engineering.
		Trunk Extension	Construction	92	Contract #1 was awarded to REDA Enterprises Ltd. Contractor has completed remaining items under the contract and is currently cluing up minor work. CCC has been completed and signed.  Contract 2 was re-tendered as Contract 02 Phase 2 and has been awarded to Thompson Infrastructure Ltd. All underground infrastructure has been completed, storm pipe is connected from East side of Highway 28 to the West side of Highway 28 and is flowing. Contractor is to be back in the spring to complete OGS Units and minor cleanup of landscaping.  Contractor recently completed top lift of asphalt on both East and West Service roads outside of where the OGS unit is scheduled to be placed in front of Husky. They are scheduled to be back in the City to finish the rest within the month of September.
4	2015	Inflow and Infiltration	Report	100	Awarded to ISL Engineering and Land Services. All work associated for I&I has been completed. Final report has been received.

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
5	2015	25 <sup>th</sup> Street Arterial Design	Design	100	Awarded to Associated Engineering. Preliminary report received and reviewed; comments have been sent to Associated Engineering. City has received updated drawings, internal
6	2015	Kinosoo Beach Enhancements (Phase 1)	Design Construction	100	review is being completed.  Awarded to McElhanney Consulting Services Ltd.  Awarded to RTM Electrical. CCC has been issued.
7	2015	Kinosoo Beach Enhancements (Phase	Design	100	Awarded to McElhanney Consulting Services Ltd.
		2 and 2B)	Construction	98	Project was awarded to Nova Mechanical. All work has been completed, CCC has been issued. FAC walkthrough was completed, deficiencies to be rectified in 2019.  Landscaping deficiencies have been rectified, contractor still has crack sealing and replacement of concrete panel to complete. Scheduled for early September.
8	2015	2015 Offsite Levy Report	Report	98	Awarded to CORVUS. Report and model complete. Presented to Council October 18, 2016 and to the public December 8, 2016. Council to decide when to implement. Additional presentation to be provided to UDI in May 2017. Yearly review, update and assessment of model required for offsites.
9	2015	South Snow Dump	Design Construction	0	Design was completed by MPE Siemens. The City has reviewed the drawings and posed some questions to MPE pertaining to detainment of sediments through drainage. Updated drawings were received on April 27 <sup>th</sup> , 2017. Conversation with Alberta Environment is currently happening between MPE (City Consultant) and Alberta Environment. Project has not been Tendered.
10	2015	2015 Bus Transit Centre	Design Construction	100 100	Project has not been Tendered.  Project was awarded to SE Design.  The construction was awarded to Superior Concrete Pumping and was completed in 2015. CCC has been completed. FAC walkthrough was completed

No	Yr.	DESCRIPTION	ACTIVITY	% COMBLETE	COMMENTS
	2017	4 ****	- ·	COMPLETE	
11	2015	4 Wing Splash Park	Design	100	The project was awarded to PlayQuest.
			Construction	98	Construction was also awarded to
					PlayQuest and was completed in 2015.
-10	2017	D 11 11 110 E		100	CCC was completed and awaiting FAC.
12	2015	Building #9 Force	Design	100	Project has been awarded to AECOM.
		Main Extension (Phase	Construction	100	The project was awarded to Bluebird
		3)- RUSC			Contracting. Approximately 500 lineal
					meters of HDPE and all valve chambers
					were installed. The remaining HDPE
					was recently installed by Urlacher Construction due to the force main leak.
					Pressure test has been completed and
					passed.
					FAC has been signed.
13	2015	Building 4 Lift Station	Design	100	Awarded to MPE Siemens Engineering
		Improvement Project-	8		Ltd.
		RUSC	Construction	98	Awarded to Alpha Construction.
					CCC has been signed.
					FAC walkthrough has been completed
					and contractor is to rectify all
					deficiencies prior to signing of FAC.
14	2015	Forest Heights	Design	100	Awarded to MMM Group Ltd.
		Sanitary Extension	Construction	100	Awarded to Urlacher Construction. All
					construction under this project is
					complete. CCC has been issued.
					Tight is a
1	2014	T 1111 D 11 d	Б.	100	FAC has been signed.
1	2014	Landslide Remediation	Design	100	Awarded to AECOM.
					Affected properties include: 1410, 1414
			Construction	98	and 1418 Horseshoe Bay Estates.
			Construction	98	Awarded to Get Green Erosion Control Inc. Get Green completed landscaping
					under this project. Proposal has been
					approved for stability assessment as
					1414 Horseshoe Bay home is now
					removed. A second survey is performed
					to facilitate the stability analysis. FAC
					being prepared for execution.
2	2014	Kinosoo Beach Splash	Design	100	Awarded to McElhanney Consulting
		Park	3		Services Ltd.
			Construction	98	Awarded to PlayQuest Recreation.
					Construction has been completed. CCC
					has been issued.
3	2014	1st Avenue Water	Design	100	Awarded to McElhanney Consulting
		Main and Street	<u>-</u>		Services Ltd.
		Improvement	Construction	98	Awarded to Clearway Construction Inc.
					FAC outstanding. Walkthrough was
					completed with Contractor and

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
					Consultant in 2018. Deficiencies to be rectified in 2019.