

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
1	2021	Community Trail Network Enhancements	Design	100	Trails will be field fit. Trail locations are as follows: English Bay Road (1 Ave to Beach Ave) 1 Ave (25 St to English Bay Road) Connection from 69 Ave to École Voyageur school, and Millennium Trail Upgrades and enhancements.
			Construction	98	Project awarded to Urlacher Construction. All work complete. CCC issued.
2	2021	2021 Street Improvement Program (includes 2021 Service Road Program)	Design	100	Awarded to SE Design
			Construction	98	Awarded to E-Construction Streets Include: 5 Avenue (16 Street to 18 Street) Concrete work and paving finished 19 Street (Ptarmigan Crescent to 7 Ave) Concrete work finished. Road reconstruction finished. 58 Street (47 Ave to 48 Ave) Concrete Work Finished. Road reconstruction finished 51 Avenue (49 St to 51 St); Includes Storm Upgrades. Strom pipe replacement from 49 to 50 St has been finished. Milling from 50-51 St completed. ATCO Gas finished lowering the gas line at the intersection of 50 St and 51 Ave. All work compelte. 55 Street East Service Road (55 Ave to 57 Ave) Concrete work and paving finished 50 Avenue (38 St to 41 St) All concrete work and paving finished Awarded extra roads (Change order 2) 57 St (50 Ave to 52 Ave) Concrete work and Mill and Overlay finished 50A Avenue (40-41 St.) Concrete work and Road reconstruction finished. CCC issued.

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
3	2021	2021 Residential Lanes	Design	100	Awarded to SE Design
			Construction	98	Awarded to Urlacher Construction. Lanes include: West of 49 Street from 51 Ave to 52 Ave Storm line layout and paving finished. CCC issued.
4	2021	Harwood Homes Development Default Rectification Allowance (13 Street and 12 Avenue)	Design	100	Design was completed in house in 2020
			Construction	100	Awarded to Knelsen Sand and Gravel. Gravel surface and concrete swale has been completed. Paving completed. Final walkthrough completed.
5	2021	Building 9 Force main Extension – Phase 5 and 6 (CLRUSC)	Design	100	Awarded to AECOM. Detailed design is completed.
			Construction	85	Awarded to Urlacher Construction. Open cut construction has been completed on Phase 5. All materials for Phase 6 have been ordered. Trenchless installation under Highway 55 completed. All pipe has been installed. One Air release arrived and installed in June. Second air release valve completed in August. The last air release valve arrived October 6 and is installed. New forcemain was connected to the existing forcemain on October 22. Pressure testing completed Nov 10, 2021.
6	2021	Highway 28/55 Drainage Improvements	Design	0	Environmental assessment awarded to Associated Engineering. Site Inspection completed in April and the final report has been provided to the City. Additional budget is required to rectify the issue.
			Construction	0	
7	2021	Museum Look Out Tower	Design	10	Awarded to MODA. Topographic Survey for the proposed location completed by SE Design. Survey data sent to MODA for design purposes. Preliminary Design meeting to discuss development of concepts was held on Sept. 24, 2021 between MODA, Museum Representative, City and Council Representatives. MODA was directed to develop/refine additional concepts. MODA sent Preliminary Design (option 3). In the process of reviewing the design and holding meeting with MODA soon.

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
			Construction	0	
8	2021	2021 Street Light Enhancement Program (Year 2)	Design	100	Awarded to ATCO Electric
			Construction	80	<p>Locations include: English Bay Road from 1 Avenue to Horseshoe Bay Estates (Completed) 25 Street from English Bay Road to Glacier Gate (Completed)</p> <p>8 Street from 16 Avenue to 20 Avenue (Completed)</p> <p>54 Avenue from Highway 28 to 51 Street (Completed)</p> <p>47 Avenue from 59 Street to Parkview Crescent (Underground cable is complete, all but 4 poles are installed and will be installed the week of Nov 8)</p> <p>Highway 28 from 34 Avenue to Transfer Station Entrance (Work to start Nov 8)</p>
9	2021	Aquatics Centre	Design	0	Awarded to TBD + Urban Planning Project kickoff meeting via Microsoft Teams was held. In person start up meeting is scheduled for Nov 23 at the Energy Centre.
			Construction	0	
10	2021	Kinosoo Beach Phase 3	Design	100	<p>Awarded to George Harris Collaborative. Design is complete.</p> <p>Geotechnical Investigation completed on August 3, 2021.</p>
			Construction	0	<p>Awarded Chandos Construction Ltd. Anticipated start date of April 1, 2022.</p> <p>Double D Contracting has been awarded the Kinosoo Beach 18 Street Storm Outfall replacement and work begun on Nov 1. The pipe has been installed and the surface works are being rectified.</p>
11	2021	Aviation Education Development Project	Design	25	JMAA was awarded the project design Ph1, 2,3 and Construction Ph1. Working on the preliminary design for all three phases.

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
					Layout and renderings completed. Schematic design report completed.
			Construction	0	
12	2021	Boat Launch Replacement	Design	100	Awarded to SE Design. Design and estimate completed.
			Construction	0	Panels ordered delivery early November. Awarded to PME. Tentative mobilization on site November 8, 2021
13	2021	RV Sani Dump-Energy Center	Design	50	Awarded to SE Design. Design and cost estimate completed. Ready for Tender when funding available.
			Construction	0	
14	2021	Horseshoe Bay MR Rough Grading (adjacent to 1422 HSB)	Design	100	Plans and permits for rough grading approved. Environmental reviews and approval acquired. Full design and engineering to be completed in the future.
			Construction	100	Awarded to Urlacher Construction Ltd. Rough grading completed; topsoil and erosion control mats are placed. Project completed by September 15, 2021. Final Inspection Completed.
15	2021	11 Street Underground Improvements and Road Rehabilitation	Design	15	Awarded to AECOM. Geotechnical investigation is being coordinated and shallow utilities are being contacted. Estimated tender date of early February 2022.
			Construction	0	
1	2020	8 Street Roadway Extension (Phase 2)	Design	100	Awarded to SE Design.
			Construction	98	Awarded to Knelsen Sand & Gravel. Underground work completed by Knelsen's subcontractor GS Construction. Knelsen to completion road work. SCC Inspection Completed. SCC executed. Second lift of asphalt and existing intersection mill and overlay at 18 Ave and 8 th Street and settlement repair at 16 Ave and 8 th Street to be completed in 2021. CCC executed. FAC inspection for underground and concrete work ONLY requested to be scheduled. Asphalt and landscaping warranty until 2022.

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
2	2020	2020 Street Improvement Program	Design	100	Awarded to AECOM
			Construction	98	<p>Awarded to E-Construction.</p> <p>Streets include:</p> <p>50 Ave (59 St – 58 St) - Concrete and mill and overlay; complete.</p> <p>Veterans Drive (57 St – 55 St) - mill and overlay; complete.</p> <p>69 Ave (Hwy 28 – 50 St) Mill and overlay; complete.</p> <p>59 St (Veterans Drive – 50 St) - Full reconstruction; concrete work complete.</p> <p>6 St (Sammuth Place – 20 Ave) - Full Reconstruction; concrete work complete.</p> <p>54 St (52 Ave – 51 Ave) - Concrete work and full reconstruction complete;</p> <p>55 St (54 Ave – 55 Ave) – Concrete work and full reconstruction complete.</p> <p>8 Ave (10 St – Lakeshore Drive) - Concrete and mill and overlay; complete.</p> <p>16 Ave (16 St – West) - Concrete work and full reconstruction complete.</p> <p>Line painting and landscaping to be completed in early 2021.</p> <p>CCC issued.</p>
3	2020	Building 9 Force Main Upgrade – Phase 4 (CLRUSC)	Design	100	<p>Awarded to AECOM.</p> <p>Design and Tender specifications have been completed and the project was tendered and closed on June 15th at 2:00 PM. Tenders have been reviewed and AECOM has provided their recommendation for approval of Contractor.</p>
			Construction	95	<p>Awarded to Urlacher Construction.</p> <p>Work has been completed. Pressure testing completed on Nov 4.</p>
4	2020	Building #4 Force Main Replacement Feasibility Study (CLRUSC)	Study	100	<p>Awarded to Associated Engineering.</p> <p>Final technical memo received and reviewed. Draft Alignment Report has been received and reviewed. Final report is being created. Findings were presented to RUSC.</p>
5	2020	2020 Service Roads	Design	100	<p>Engineering Proposal for 55 Street west-Service Road awarded to SE Design as part of the 2019 Shallow Sewer Project.</p>
			Construction	0	<p>Awarded to E- Construction with 55 St Shallow project</p>

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
6	2020	2020 Sidewalk/Trail Connectivity	Design	100	Trail locations have been confirmed. Trails will be field fit.
			Construction	100	Awarded to Blue Flame Contracting. All trail locations completed. FAC has been issued.
7	2020	2020 Street Improvement Stimulus Fund (Contract 2)	Design	100	Awarded to AECOM
			Construction	98	Awarded to E-Construction Streets include: 52 Ave (40 St to 39 St) Complete 3 Ave (21 St to 22 St) Complete 12 St (11 Ave to 16 Ave) Complete 43 St, 50 A Ave and 42 St Complete 43 St (51 Ave to Bulb) Complete 1 Ave (Spruce St to Tamark St) Complete 54 Ave (54 St to 51 St) Storm line has been installed. All road work complete 50 Ave (57 St to 58 St) Complete CCC issued.
8	2020	Downtown Street Light Replacement	Design	100	Awarded to ATCO Electric
			Construction	95	39 street lights on 50 Avenue from Highway 28 to 49 Street will be replaced with new LED heads on new poles. Construcion started June 15.. All Street lights are installed. Concrete work completed Nov 5.
1	2019	2019 Street Improvement Program	Design	100	Awarded to AECOM.
			Construction	98	Awarded to E-construction. Streets include: 50 Ave (38 St – City Limit) - mill and overlay; complete. 52 Ave (49 St – 50 St) - mill and overlay; complete. 20 Street (Ptarmigan to 7 Ave) - full reconstruction; complete. Birch Ave (Tamarak St – 23 St) – full reconstruction plus underground work (sanitary and storm); complete. CCC Issued. FAC walkthrough completed Oct 13 FAC to be issued Birch Avenue storm replacement towards the lake has recieved approval from AEP. Additional funds will be required to complete in 2022.

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
2	2019	Street Lighting Enhancement Program	Design	100	Awarded to ATCO Electric. Approved enhancement areas include: 16 Avenue (Hwy 28 to 12 St) 50 Avenue (41 Street to City Limits) 25 Street (Hospital to Glacier Way) 1 Ave (25 St to English Bay Road)
			Construction	100	ATCO has completed install of all lights and the clean-up of the sites, but have been requested to monitor the sites as there is still some concern over trench settlement. ATCO readdressed in 2021
3	2019	Traffic Safety Program Fund	Design	100	Awarded to ATCO Electric.
			Construction	100	Awarded to ATCO Electric. Street lights will be installed in the following locations: English Bay Road (1114 EBR to City Limit); which has been completed. The Intersection of English Bay Road and 28 Street; which has been completed and the intersection of English Bay Road and 25 th Street which has been completed. ATCO has completed clean-up of the sites, but have been requested to monitor the sites as there is still some concern over trench settlement. ATCO readdressed in 2021.
4	2019	Building 10 Fire Pump Replacement	Design	95	Awarded to BAR Engineering.
			Construction	95	Awarded to Nova Mechanical. Concrete pad for future generator has been installed along with the secondary electrical feeds from the new proposed transformer location to the Building. Contractor completed the demo of the existing non-functional fire pump as well as the pumping unit adjacent to the fire pump and the overhead air handling unit. New generator has been installed. Building is functional and minor adjustments are being made as noticed. Motors for existing pumps delivered and installed week of Nov 1 ATCO Electric completed the work for the new Transformer. Transfer over from the

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
					old transformer to the new transformer completed. Completion Date of July 2 2021 Substation Completion walkthrough completed on July 15, 2021.
5	2019	Grand Centre Memorial Cemetery	Design	100	Awarded to LEEs and Associates.
			Construction	95	Awarded to Nova Mechanical. Concrete columbaria bases and piles have been installed. Columbaria have been installed and work has started on the front wall and fence foundation. Road around the cemetery has been paved. Entrance wall, walkway, and grade beams are complete. Concrete work around the parking lot and paving stones and landscaping were completed on Nov 3. Liquidated damages have been implemented because they didn't complete by August 3, 2021. CCC Inspection scheduled for Nov 10.
6	2019	Pressure Reducing Valve Installation Program (Year 1 of 4)	Design	100	Awarded to AECOM. Due to conflicting infrastructure within 16 th Street AECOM has completed two design options, one placing the PRV within Building 5 instead of 16 th Street, as well as another design utilizing the vault but placing it in the second PRV location from the Water Master Plan.
			Construction	10	10 Street and 7 Street PRV awarded to Urlacher Construction. Materials anticipated to arrive in mid January 2022. Completion date extended to June 30, 2022. Building 5 PVR awarded to 640 Earthworks. Materials arrived Nov 4, work anticipated to be completed by Nov 12. Commissioning to be completed with 10 Street and 7 Street PRV.
7	2019	Lakeshore Drive Infrastructure Improvements	Design	70	Awarded to Stantec. Start-up meeting was held on August 21, 2019 and presentation of conceptual designs were presented to Council on Oct. 16, 2019 for preliminary feedback. Additional design meeting was held on January 8, 2020 with Stantec.

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
					<p>Lakeshore Drive concept plan was presented to Council on May 19th, 2020. Based on this meeting Stantec will move forward with the next steps of the concept design as the original concept plan was a success.</p> <p>Bed and Shore boundary survey has been completed to determine RoW extents.</p> <p>Detailed design is currently underway.</p> <p>75% Design drawings have been reviewed.</p> <p>Test pits were dug at various wall locations on June 2 to inspect the soil material the wall foundation will be placed on. Wall material is being considered.</p> <p>Bathymetric Survey completed October 29 and hydrotechnical analysis to be updated.</p>
			Construction	0	
8	2019	Shallow Sewer Enhancement Program	Design	100	Awarded to SE Design
			Construction	98	Awarded to E Construction. Underground work, asphalt and additional parking for local improvement all complete. CCC issued.
9	2019	SCADA Upgrades	Design/ Construction	100	<p>Awarded to ERAMOSA.</p> <p>Phase 1- Power Upgrades- 100% complete.</p> <p>Phase 2A - Back Up Controls at Bldg 4 & 9- only to be completed. Commissioning completed.</p> <p>Phase 2B - Back Up Controls at Bldg 3 & 8- not proceeding at this time</p> <p>Phase 3A - SCADA Upgrades Cimplicity to VTSCADA. VTSCADA is functioning properly.-100% complete.</p> <p>Phase 3B - e.RIS Data Access. e.RIS training provided, report and logbook creation .-100% complete.</p> <p>Phase 3C - Cyber Security 100% complete.</p>
10	2019	Animal Holding Facility	Design	100	<p>Building and Finishing Site awarded to JMAA.</p> <p>Civil Works awarded to SE Design.</p> <p>Final tender drawings have been submitted and accepted.</p>

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
			Construction - CIVIL	90	Access Road, Underground and Site Prep - Awarded to Urlacher Construction Ltd.- site preparation and access road completed. Mains installed new water service connection Humane Society and landscaping remain. CCC executed. FAC inspection conducted waiting on lift station check after power connection.
			Construction - BUILDING	30	Awarded to Value Master Builders. Foundation footings poured, walls framed, roof installed exterior, fencing and landscaping complete. Drywall started. End of April 2022 Completion.
11	2019	69 Avenue - Museum Road Improvements	Design	100	Lower Portion Design Only awarded to SE Design. Waterline now to be included within the project for 2020. WAIF and Water Act applied for by Associated Engineering, should know by May if accepted. Change Order accepted SE Design to include tender and construction admin.
			Construction	100	Top portion of the road was overlaid by Blue Flame in 2019 and lower portion with storm and waterline improvements were Awarded to PME and completed in 2020. FAC Issued
12	2019	Regional Water Line (CLRUSC)	Design	100	Awarded to AECOM.
			Construction	Contract 1 Transmission Main (within City limit)	Awarded to Site Resource Group Inc. 98% complete (based on \$) and 100% (based on length of pipe): Substantial Completion walkthrough was completed and signed off. SITE has completed cleanup of deficiencies and have requested final inspection. Currently working at Braeman Place and reviewing their concerns.
				Contract 2 Transfer Station	Awarded to Alpha Construction Inc. 98% complete (based on \$) and approx. 98% (based on work).

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
					<p>Substantial Completion walkthrough was completed and signed off.</p> <p>Alpha is working on deficiencies within the building as they are identified.</p>
				<p>Contract 3 WTP Upgrades</p>	<p>Awarded to SureForm Contracting Ltd.</p> <p>97% complete (based on \$).</p> <p>Substantial Completion walkthrough was completed and signed off.</p> <p>Revised Site Instruction has been prepared to get a refurbishment cost for the existing air handling units. Final completion date depends on decision with replacement or refurbishment for HVAC upgrades. Approximately half way through 180 day performance test for new/upgraded membrane treatment processes. Membranes appear to be working, but some issues with inlet control valve are impacting the testing and we are working with SureForm and Operators to resolve.</p>
				<p>Contract 4 Transmission Main (Transfer Station to Bonnyville)</p>	<p>Awarded to Site Resource Group Inc.</p> <p>99% complete (based on \$) and 100% (based on length of pipe).</p> <p>SITE has completed cleanup of deficiencies and have requested final inspection.</p> <p>Working to resolve landowners issues that are causing the landowners to not sign off on land restoration.</p>
13	2019	Moving Bed Biofilm Reactor (MBBR) Pilot Project (CLRUSC)	Design	45	<p>Awarded to AECOM.</p> <p>CLRUSC was looking to demonstrate the effectiveness of this technology in achieving their vision for wastewater treatment. Given the innovative nature of this technology it was piloted during the winter months for worst case scenario to assess the performance of the system when the ammonia concentration in the lagoon effluent is higher and the microbial activity is lower.</p>

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
					<p>Veolia Water Technologies Canada Inc. supplied the LagoonGuard pilot trailer, with all necessary process equipment (reactors, blower, instrumentation and a control panel) for this study. Veolia's field technicians assisted with the trailer's installation, start up and the commission of the LagoonGuard equipment/process and they trained the City's staff. When the process stabilized Veolia handed over operational responsibility to the City, and remotely monitored the process and supported the City.</p> <p>Two interim project update presentations were made to RUSC: Nov 25, 2019 and Feb 24, 2020.</p> <p>The pilot study ended in May 28, 2020. Pilot project decommissioned.</p> <p>AECOM did a presentation on Aug 27, 2020 to RUSC on findings of the Pilot Study.</p> <p>Engineering RFQ - 6 submissions were received for the RFQ and a short list of 5 was determined.</p> <p>RFP was sent to shortlisted proponents and closed on Nov 10, 2020.</p> <p>The project is awarded to AECOM for engineering on Nov 25, 2020.</p> <p>Project kick off meeting commenced on Dec 11 2020. AECOM is working on preliminary design.</p> <p>AECOM contacted AEP to reaffirm the effluent limits and provided all relevant past studies to AEP.</p> <p>AECOM provided recommendation for Option 1 from three Options 1, 2, 3 for process configuration. RUSC accepted Option 1.</p> <p>AECOM provided Technical Memorandum with recommendation for Procurement of MBBR technology and project schedule. RUSC accepted the recommended option.</p> <p>AECOM provided SOP for Lagoon Effluent Sampling Procedure for facilitate</p>

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
					<p>design, and the SOP is under review by Ops. and Eng. Team</p> <p>Design Criteria- Flow Loads has been received and reviewed</p> <p>WWTF permitting approach Draft Memo recied and reviewed</p> <p>CL First Nation IR149 Tie-in Report conveyed to AECOM for evaluation and evaluation report conveyed to CL First Nation IR149</p> <p>Geotechnical investigation completed first week of October, report in process.</p> <p>Regulatory limit approval memo submitted to AEP Oct 28 2021.</p> <p>RFP for Equipment Supplier pre-selection posted on Sep 24,2021. RFP closed Nov 1, 2021. Consultant evaluating RFP submission.</p>
1	2018	2018 Street Improvement Program	Design	100	Awarded to AECOM.
			Construction	98	<p>Awarded to E Construction Ltd.</p> <p>Streets Include:</p> <p>61 Ave west of 47 St; complete</p> <p>Highway 28 (34 Ave to City Limits); complete</p> <p>54 Ave from (54 St to 55 St); complete</p> <p>53 Ave west of 57A St</p> <p>Construction started in August 2018. High water table was encountered and options to mitigate were considered. 53 Ave was brought up to a gravel standard for the 2018/2019 winter.</p> <p>53 Ave was removed from the 2018 Street Improvement Program due to budget restrictions and was retendered as its own project in July 2019. Bids came in over budget and the Tender has been cancelled. Options are being considered for 2020 construction.</p> <p>CCC Issued. Deficiencies corrected in 2020</p> <p>FAC Walkthrough completed Oct 13 2021.</p>

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
					<p>Updated price received for 53rd Avenue and the project has been awarded to Urlacher Construction Ltd. for underground work. Sanitary sewer is installed, Water line finished on October 6 2020.</p> <p>Surface works has been awarded to E-Construction and paving is complete.</p> <p>CCC to be issued.</p>
2	2018	Lakeview Cemetery	Design	100	Awarded to LEEs and Associates.
			Construction	100	Awarded to GenMec ACL. Contractor has completed all components within the Lakeview Cemetery. FAC has been issued.
3	2018	RCMP Building	Design Mech. Reno Design	100	<p>Awarded to JMAA.</p> <p>Phase 1 - mechanical renovation design has been completed.</p> <p>RCMP has now requested for new building rather than a renovation of existing for Phase 2.</p> <p>Awarded to JMAA RCMP has confirmed that the building requirements will remain as stated in May 2019 assessment and the current lot is suitable for new build.</p> <p>Environmental reports completed.</p> <p>Space Analysis by the RCMP has to be completed again. RCMP has now stated that the new facility Net Zero Carbon federal requirement is up to municipality if they want to implement but monitoring and reporting on facility for energy benchmarking would likely be requested.</p>
			Phase 2- New Build		
			Construction	<p>Phase 1 Cancelled</p> <p>Phase 2 0</p>	<p>Phase 1 Mechanical Renovation contract cancelled.</p> <p>Limited Phase 1 ESA completed. Feb 2-3 full Phase 1 ESA and geotechnical completed. Risk Management Plan completed. Site can be developed on.</p>
1	2017	Highway 28 South Enhancements - Phase 2 (51 Street to 43 Avenue)	Design	100	Awarded to Stantec. This is a continuation of the Highway 28 enhancement from 2016.
			Construction	98	Awarded to Knelsen Sand and Gravel Ltd. All work has been completed under the

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
					contract. CCC issued. FAC walkthrough completed July 23 2020, Knelsen will have to rectify deficiencies noted prior to the issuance of FAC.
1	2016	2016 Centre Ave Traffic Signalization	Design	100	Awarded to Stantec.
			Construction	98	Awarded to Knelsen Sand and Gravel. Construction complete. CCC issued. FAC walkthrough was recently completed, Knelsen will have to rectify deficiencies noted prior to the issuance of FAC.
2	2016	Hwy 28 Enhancement (54 Ave to 52 Ave)	Design	100	Awarded to Stantec.
			Construction	98	Awarded to Knelsen Sand and Gravel. All work has been completed under the contract. CCC issued. FAC walkthrough was recently completed, Knelsen will have to rectify deficiencies noted prior to the issuance of FAC.
3	2016	2016 Downtown Entry Feature	Design	100	Awarded to Stantec.
			Construction	98	Awarded to MPS Group. Structure is completed. CCC issued.
1	2015	Fischer Storm Water Management Pond	Design	100	Design for Fischer Storm pond has been awarded to Scheffer Andrew and the construction administration has been awarded to SE Design. Design has been completed. Two of the parties have withdrawn from entering into the revised agreement.
			Construction	98	Original Tender Closed November 1, 2019. 12 bids ranging from \$2.45 million to \$4.9 million were received. Letter sent to Double D who will hold costs until end of March. Tender Cancelled March 31, 2020 due to Land Transfer not processed by Province yet. Notice sent to the bidders of cancellation. Retender closed November 19, 2020. 11 bids received. Additional funding allocated in 2021 Capital Budget. Offer from the province executed. Project awarded to Urlacher Construction. Work completed CCC Inspection conducted June 29, 2021 Waiting on closing documents and registration completion from the province. Rezoning required. Landscaping and trail future phase.

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
2	2015	City Hall Parking Lot	Design	100	Awarded to SE Design.
			Construction	98	Awarded to E Construction. All surface and electrical work have been completed. CCC issued.
3	2015	Kinosoo Beach Enhancements (Phase 1)	Design	100	Awarded to McElhanney Consulting Services Ltd.
			Construction	98	Awarded to RTM Electrical. Construction complete. CCC issued.
4	2015	2015 Offsite Levy Report	Report	98	Awarded to CORVUS. Report and model complete. Presented to Council October 18, 2016 and to the public December 8, 2016. Council to decide when to implement. Additional presentation was provided to UDI in May 2017. Yearly review, update and assessment of model required for offsites.
5	2015	South Snow Dump	Design	100	Awarded to MPE Siemens. The City reviewed and posed questions pertaining to detainment of sediments through drainage. Updated drawings were received on April 27, 2017. Conversation currently happening between MPE and Alberta Environment.
			Construction	0	Project has not been Tendered.
6	2015	4 Wing Splash Park	Design	100	Awarded to PlayQuest.
			Construction	98	Awarded to PlayQuest and was completed in 2015. CCC issued.
7	2015	Building 4 Lift Station Improvement Project-RUSC	Design	100	Awarded to MPE Siemens Engineering Ltd.
			Construction	98	Awarded to Alpha Construction. CCC issued. FAC walkthrough has been completed and contractor is to rectify all deficiencies prior to signing of FAC.
1	2014	1st Avenue Water Main and Street Improvement	Design	100	Awarded to McElhanney Consulting Services Ltd.
			Construction	98	Awarded to Clearway Construction Inc. CCC issued. FAC walkthrough was completed with Contractor and Consultant in 2018; deficiencies to be rectified.