

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
1	2023	Street Improvement Program	Design	100	SE Design is the consultant
			Construction	5	Tender closed on May 2023 Project has been awarded to E-Construction. Received tentative construction schedule. E- Construction started concrete work on 44 Street & 5 Ave.
2	2023	Temporary Fire Hall Relocation	Design	100	SE Design is the Consultant
			Construction	40	Awarded to KRW for Building dismantle and relocation. Site grading awarded to Double D Contracting. Grading work is in progress. Grading work completion date July 14, 2023.
1	2022	Asset Management Plans	Development	90	Water AMP, Storm AMP, Sanitary AMP and Road AMP are completed. Presentation to Council on July 18 2023
2	2022	Multi Use Sports Court	Design	100	SE Design is the Consultant
			Construction	0	Tender out on May 25, closing date on June 08, 2023. Awarded to Grynn Contracting. Project start up meeting first week of July.
3	2022	Fire Hall Feasibility Study	Design	80	The project was awarded to BEHR Draft Report received and is under review.
4	2022	Airport Expansion	Design	60	RFP Closed November 17- Awarded to HM Aero. Draft report received.
5	2022	Storm Sewer Utility Billing Study	Design	85	Associated Engineering completed report. Study report was present to CPC meeting on May 16, 2023. CPC recommended council to adopt the report. Drainage bylaw 633-UT-18 was presented to Council on May 23 for first reading. Finance is reviewing the Billing Rate Sheet shared by Engineering.
1	2021	Aviation Education Development Project (AME Facility)	Design	25	JMAA was awarded the project design Ph1, 2,3 and Construction Ph1. BACZ awarded Civil. For Review. Detailed Designs feedback provided. Design package expected end of July
			Construction	0	
1	2019		Design	90	Stantec is the Consultant

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
		Lakeshore Drive Infrastructure Improvements	Construction	0	Based on 2022 tender the project has be separated into 2 tender packages, Sheet pile wall and the civil works.  The sheet pile wall tender closes on July 11, 2023
2	2019	CLRUSC WWTF Upgrade	Design	60	AECOM is the Consultant Veolia to supply the MBBR equipment 60% Drawings received and comments provided to AECOM. Developemnt Permit submitted to MD of Bonnyville. NE Gas is to submit a proposal once the land is agreed upon.
			Construction	0	Contractor Prequalification RFP closed on June 22
1	2017	Operations Centre	Design	100	S2 is the building architect. SE Design is the civil consultant  Development and building permit approved.  Historical Resourses application submitted to install the storm pond outlet and remove the existing pumphouse.  Bird study has been completed for the wet pond.
			Construction	20	Tree Clearing phase 1 and 2 completed with Charbern.  Rough Grading tender completed by charbern Nov 9 2022.  Site Servicing, grading and 16 Street road work Awarded to Urlacher Construction. Work began May 8 2023. 16 Street work complete. Underground work underway. Construction completion date of August 7 2023.  Building Construction Manager RFP closed on June 30 and in review.