

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
1	2023	Street Improvement Program	Design	100	SE Design is the consultant
			Construction	20	Tender closed on May 2023 Project has been awarded to E-Construction. Received tentative construction schedule. Concrete work finished on 44 Street & 5 Ave. Concrete work started on 18 Street.
2	2023	Temporary Fire Hall Relocation	Design	100	SE Design is the Consultant
			Construction	60	Awarded to KRW for Building dismantle and relocation. Site grading awarded to Double D Contracting. CCC for Grading work completed on July 17, 2023. Piles installation completed by KRW.
1	2022	Asset Management Plans	Development	90	Water AMP, Storm AMP, Sanitary AMP and Road AMP are completed. Presented to CPC on July 18 2023. Final AMPs to be adopted by Council
2	2022	Multi Use Sports Court	Design	100	SE Design is the Consultant
			Construction	30	Tenderd on May 25 2023, cloed on June 8, 2023. Awarded to Grynn Contracting. Grynn started work on July 22. Subgrade preparation and retainining wall work in progress.
3	2022	Fire Hall Feasibility Study	Design	80	BEHR completed draft report. Received Draft Report received on June. Report Under Review.
4	2022	Airport Expansion	Design	60	RFP Closed November 17- Awarded to HM Aero. Draft report received.
5	2022	Storm Sewer Utility Billing Study	Design	90	Associated Engineering completed the report. Study report was present to CPC meeting on May 16, 2023. CPC recommended council to adopt the report. Drainage bylaw 633-UT-18 was presented to Council on May 23 for first reading. Finance is reviewing the Billing Rate Sheet/Model shared by Engineering. Engineering prepared and shared with finance the Final Billing Rate sheet incorporating Finance feedback.

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
1	2021	Aviation Education Development Project (AME Facility)	Design	90	JMAA was awarded the project design Ph-1, 2,3 and Construction Ph-1. BACZ awarded Civil. Final client drawing and spec review underway
			Construction	0	
1	2019	Lakeshore Drive Infrastructure Improvements	Design	90	Stantec is the Consultant
			Construction	0	Based on 2022 tender the project has been separated into 2 tender packages, Sheet pile wall and the civil works. The sheet pile wall tender closed on July 11, 2023. Award recommendation in circulation.
2	2019	CLRUSC WWTF Upgrade	Design	60	AECOM is the Consultant Veolia to supply the MBBR equipment 60% Drawings received and comments provided to AECOM. Development Permit submitted to MD of Bonnyville. Permit to be presented to MD of Bonnyville Council on Aug 22. NE Gas can no longer provide gas
			Construction	0	Contractor Prequalification RFP closed on June 22. Prequalification result to be conveyed to proponents. Tender package to be ready in September
1	2017	Operations Centre	Design	100	S2 is the Building Architect. SE Design is the Civil consultant Development and building permit approved. Historical Resources application submitted to install the storm pond outlet and remove the existing pumphouse.

No	Yr.	DESCRIPTION	ACTIVITY	% COMPLETE	COMMENTS
					<p>Bird study has been completed for the wet pond.</p>
			Construction	20	<p>Tree Clearing phase 1 and 2 completed with Charbern.</p> <p>Rough Grading work completed by Charbern Nov 9 2022.</p> <p>Site Servicing, grading and 16 Street road work Awarded to Urlacher Construction. Work began May 8 2023. 16 Street work complete. Underground work and 69 avenue road improvements underway. Construction completion date of August 7 2023.</p> <p>Building Construction Manager RFP closed on June 30 and in review.</p>